

The Lee Cricket Club Pavilion Project Plan 2008.

Start Date: W/C 17th Nov. 2008.

Site preparation: Move boundary fence and clear site.
Dismantle tool shed and re house machines.
"Trim" tree at road end of pavilion. (Justin?)

Construction: Dig footings for new rear wall(s) and determine route for extended drain run. Dig footings for kitchen extension. Dig footings for changing room extension. Building control too inspect if required. Concrete footings.
Delivery of materials. Sand, cement, blocks etc.

Remove block work partitions from toilets. Decommission toilets and dig up floor. Extend drain run and water supply to kitchen area.
Block work construction of all new walls. DPM and new floors.
Investigate front wall load bearing capacity.
Order timber for roof construction.
Start roof construction above "new" kitchen extension.
Remove old roof as new roof construction progresses.
Complete roof construction.

Start internal construction.
Install cable runs etc.
Plaster / dry line new block work. Board ceilings.
Replace existing windows with low maintenance double glazed units

Development Committee

Meetings:

Ongoing throughout construction process.
Agree internal shower / toilet layout / facilities
Agree bar / kitchen layout / flooring etc.
Agree changing room layout / storage facilities / floor covering etc.
Agree bar storage facilities.
Agree kitchen / bar equipment